

**AGRA SMART CITY LIMITED**

Regd. Office: AGRA SMART CITY BUILDING,

AGRA NAGAR NIGAM CAMPUS

NEAR SURSADAN, M.G. ROAD, AGRA-282002

Email: [agrasmartcitylimited@gmail.com](mailto:agrasmartcitylimited@gmail.com) Website: [www.agrasmartcity.in](http://www.agrasmartcity.in)

CIN: U74999UP2017SGC088981

पत्रांक : 795 / ASCL / 2022-23

दिनांक : 26/8/22

**To Whom So Ever it May Concern****Subject: - EXPERIENCE CERTIFICATE**

This is to certify that M/s S.B Enterprises, Jodhpur, under the 'SBE-TCP JV' has satisfactory completed the work of Providing 24X7 Water Supply to ABD area with Water meters and SCADA system at Agra Smart city Limited, Agra as Principal Contractor and details of works are as under :-

Sr. No	Particular	Remark																											
1	Name & Description of work	Providing 24X7 Water Supply to ABD area with Water meters and SCADA system.																											
2	Work Order No.	46/ASCL/2019-20, date 09.05.2019																											
3	Contract Start Date	10.05.2019																											
4	Contract Amount as per Work order with 05 year O&M	Rs. 142,53,63,000.00 (with GST)																											
5	Actual Bill Amount without O&M till date	112,99,51,014.43 (with GST)																											
6	Work Completed on	Ongoing																											
7	Quality of work	Satisfactory																											
8	Scope of work	Design and Construction of CWR, Pump house, Overhead Tank (OHT), Laying pipe line (Distribution Network :- MS, DI, HDPE) and Providing 24X7 Water Supply to ABD area with Water meters and SCADA system.																											
10	<b>Some Major Items executed along with quantity</b>																												
11	Design and Construction of Clear Water Reservoir at Taj Ganj ZPS for 10 KL capacity	1000 KL																											
12	Design, plan and construction of OHT as following:																												
13	<table border="1"><thead><tr><th>Sr. No.</th><th>Zone No.</th><th>Capacity in KL</th><th>Staging Ht. in m</th><th>Total Quantity in Nos</th></tr></thead><tbody><tr><td>1</td><td>1 &amp; 5</td><td>2500 X 1</td><td>25</td><td>2</td></tr><tr><td>2</td><td>2A/2B</td><td>2000 X 1</td><td>25</td><td>2</td></tr><tr><td>3</td><td>3</td><td rowspan="2">4200</td><td rowspan="2">15</td><td rowspan="2">1</td></tr><tr><td>4</td><td>4</td></tr><tr><td>5</td><td>6</td><td>300</td><td>25</td><td>1</td></tr></tbody></table>	Sr. No.	Zone No.	Capacity in KL	Staging Ht. in m	Total Quantity in Nos	1	1 & 5	2500 X 1	25	2	2	2A/2B	2000 X 1	25	2	3	3	4200	15	1	4	4	5	6	300	25	1	
Sr. No.	Zone No.	Capacity in KL	Staging Ht. in m	Total Quantity in Nos																									
1	1 & 5	2500 X 1	25	2																									
2	2A/2B	2000 X 1	25	2																									
3	3	4200	15	1																									
4	4																												
5	6	300	25	1																									
14	Laying, Jointing, Testing and Commissioning of transmission main from Jeoni Mandi headworks to Taj Ganj Zonal Pumping Station (ZPS), 1200mm dia. M.S pipe for a length of 6 Km with bends	6.00 Km																											
15	Laying; Jointing, Testing and Commissioning of feeder main from Taj Ganj ZPS to Zonal OHTs diameter ranging from 150mm to 500mm DI-K9 pipe	<b>MM Size/ Km</b> 150mm / 0.797 300mm / 4.362 350mm / 0.859 400mm / 0.788 450mm / 0.769 500mm / 1.306																											



## AGRA SMART CITY LIMITED

Regd. Office: AGRA SMART CITY BUILDING,

AGRA NAGAR NIGAM CAMPUS

NEAR SURSADAN, M.G. ROAD, AGRA-282002

Email: [agrasmartcitylimited@gmail.com](mailto:agrasmartcitylimited@gmail.com) Website: [www.agrasmartcity.in](http://www.agrasmartcity.in)

CIN: U74999UP2017SGC088981

16	Laying, Jointing, Testing and Commissioning of DI-K7 pipe diameter ranging from 200mm to 450mm for a length of 17.82 Km.	200mm/ 7.593 250mm / 6.427 300mm / 2.033 350mm / 0.777 400mm / 1.298 450mm / 0.720
17	Laying, Jointing, Testing and Commissioning of distribution mains using HDPE pipe diameter ranging from 110mm to 225mm	<b>MM Size / Km</b> 110 mm / 137.848 160 mm / 1.140 180 mm / 14.776 200 mm / 0.06 225 mm / 1.176
18	Construction of clear water Pumping Station at Geoni Mandi Water Works including Electro-Mechanical components	1 Unit
19	Construction of pumping station at Taj Ganj ZPS including Electro-Mechanical components	1 Unit
20	Providing House Service Connections using HDPE PN 6 pipe and supply of AMR smart ultrasonic water meters (Water meter supply Recd. 7984 Nos. and 5000 Meters Installed & running successfully)	17225 Nos.
21	Pump Machinery at Geoni Mandi pump house including PMC Panel 55 KW 11 KW	55 KW – 3 Nos 11 KW – 3 Nos
22	Pump Machinery at Taj Ganz pump house including PMC Panel 90 KW 55 KW 30 KW	90 KW – 2 Nos 55 KW – 2 Nos 30 KW – 2 Nos
23	Electric GSS with Transformer and Generator Set at Geoni Mandi pump house Transformer 750 KVA 11KV / 433 volts, 3 phase 50Hz, Generator Set 750 KVA	800 KW X 2 750 KW X 1
24	Electric GSS with Transformer and Generator Set at Taj Ganz pump house Transformer 315 KVA 11KV / 433 volts, 3 phase 50Hz, Generator Set 315 KW	315 KW X 2 315 KW X 1

During the execution, we found the performance of agency satisfactory.

*K.K. Jha*  
26.08.22  
महाप्रबन्धक (प्रोजेक्ट),  
K.K. Jha  
आगरा स्मार्ट सिटी लि०,  
G. M. (Project)  
Agra Smart City Ltd.